

新竹生活圈客雅溪邊道路工程施工週期表(單箱室二次澆注)

項 目	日 期															
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1. 移動及調整支撐先進設備	—															
2. 調整外模		—														
3. 紮筋及排管 (底版及腹版)			—	—												
4. 腹板模板組立					—											
5. 底腹版澆注混凝土						—										
6. 組裝及調整內模							—									
7. 紮筋及排管 (腹、頂版)								—								
8. 澆注混凝土 (腹、頂版)										—						
9. 混凝土養護											—	—	—	—	—	—
10. 施預力														—		



【圖2.1】支撐先進工法



【圖2.2】節塊推進工法



【圖2.3】懸臂工法



【圖2.4】預鑄節塊工法